

Project ID: 24-120  
Data Date: 18-Aug-25  
Print Date: 15-Aug-25  
Finish Date: 02-Sep-25

Adams and Grand DPSS Metro Family Demolition

REI 3 Week Lookahead

Activity ID	Activity Name	Activity Type	Original Duration	Start	Finish	Activity Status	10			Aug 17							Aug 24							Aug 31							Sep 07							Sep 14						
							Th	Fri	Sat	S	M	Tue	W	Th	Fri	Sat	S	M	T	W	Th	Fri	Sat	S	M	T	W	Th	Fri	Sat	S	M	Tue	W	Th	Fri	Sat	S	M	T	W	Th	Fri	
Adams and Grand DPSS Metro Family Demolition			10d	15-Aug-25A	02-Sep-25		02-Sep-25,Adams and Grand DPSS Metro Family Demolition																																					
A1000	Abatement complete	Finish Milestone	0d		15-Aug-25 A	Completed	◆ Abatement complete																																					
A1010	Interior demo complete	Finish Milestone	0d		15-Aug-25 A	Completed	◆ Interior demo complete																																					
A1020	Soft demo/detail	Task Dependent	5d	18-Aug-25	22-Aug-25	Not Started	Soft demo/detail																																					
A1030	Off haul final debris	Task Dependent	5d	25-Aug-25	29-Aug-25	Not Started	Off haul final debris																																					
A1040	Install water systems for dust control	Task Dependent	5d	25-Aug-25	29-Aug-25	Not Started	Install water systems for dust control																																					
A1050	Hard demo	Start Milestone	0d	02-Sep-25		Not Started	◆ Hard demo																																					